

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Retaining Structure @	1	2	5.00		1.30	13.00	Sqm		
	Health Building									
	Internal Wall Plastering									
	Ground Floor									
	Therapy Centre (Male)	2	1	5.00		2.85	28.50	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	B&W/C	1	2	2.50		2.85	14.25	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Toilet Male	2	1	2.60		2.85	14.82	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/Cs	1	2	2.60		2.85	14.82	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Consultation Male	2	1	2.74		2.85	15.62	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	Lift	2	1	2.15		2.85	12.26	Sqm		
		2	1	3.70		2.85	21.09	Sqm		
	Staircase	1	1	3.70		2.85	10.55	Sqm		
		1	1	3.00		2.85	8.55	Sqm		
	Ambulance Parking	1	1	6.40		2.85	18.24	Sqm		
		1	1	4.10		2.85	11.69	Sqm		
	Therapy Centre (Female)	2	1	5.00		2.85	28.50	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	B&W/C	1	2	2.50		2.85	14.25	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Toilet Female	2	1	2.60		2.85	14.82	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/Cs	1	2	2.60		2.85	14.82	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Consultation Female	2	1	2.74		2.85	15.62	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	Records Room	2	1	2.50		2.85	14.25	Sqm		
		2	1	2.00		2.85	11.40	Sqm		
	Reception	1	1	2.50		2.85	7.13	Sqm		
		2	1	1.50		2.85	8.55	Sqm		
	Store And Medicine	2	1	3.30		2.85	18.81	Sqm		
		2	1	3.46		2.85	19.72	Sqm		
	Deduct, D	-3	0.5	1.20		2.1	-3.78	Sqm		
	D1	-2	0.5	0.90		2.1	-1.89	Sqm		
	D2	-9	0.5	0.75		2.1	-7.09	Sqm		
	W1	-7	0.5	1.20		1.35	-5.67	Sqm		
	V	-10	0.5	0.60		0.45	-1.35	Sqm		
	Lift Door	-1	0.5	0.90		2.1	-0.95	Sqm		
	Passage Area	2	1	10.74		2.85	61.22	Sqm		
	Passage Area	2	1	10.74		2.85	61.22	Sqm		
	Waiting area	1	1	4.60		2.85	13.11	Sqm		
		1	1	5.10		2.85	14.54	Sqm		
		1	1	2.40		2.85	6.84	Sqm		
	Lift Front	1	1	2.45		2.85	6.98	Sqm		
	Infront of Store	1	1	3.50		2.85	9.98	Sqm		
	Ambulance Parking	1	1	3.80		2.85	10.83	Sqm		
	Deduct, D	-3	0.5	1.20		2.1	-3.78	Sqm		
	D1	-2	0.5	0.90		2.1	-1.89	Sqm		
	D2	-3	0.5	0.75		2.1	-2.36	Sqm		
	W	-1	0.5	1.80		1.2	-1.08	Sqm		
	W1	-1	0.5	1.20		1.35	-0.81	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Lift Door	-1	0.5	0.90		2.1	-0.95	Sqm		
							1641.10			
							419.80		222.52	1,16,769.05
							524.75		222.52	2,48,413.59
							1116.35			
Item No. 49	Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of									
	RA Bill 02									
	First Floor									
	Along Grid A									
	B/W Grid 1 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid B									
	B/W Grid 1 And 4	1	2	17.70		3.500	123.90	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid C									
	B/W Grid 1 And 4	1	2	17.70		3.500	123.90	Sqm		
	Column offsets	4	1	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid D									
	B/W Grid 1 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid 1									
	B/W Grid A And D	1	1	16.70		3.500	58.45	Sqm		
	Column offsets	2	1	0.15		3.500	1.05	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-1.05	Sqm		
	Along Grid 4									
	B/W Grid A And D	1	1	16.70		3.500	58.45	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-1.05	Sqm		
	Cut out Parapet wall									
	Long wall	1	2	9.2		0.9	16.56	Sqm		
		1	2	9.2		0.85	15.64	Sqm		
	Short wall - Outside	2	2	0.8		0.875	2.80	Sqm		
	inside	2	2	0.6		0.875	2.10	Sqm		
	Top portion	1	1	19.6		0.1	1.96	Sqm		
	Deduction									
	Window (W1)	18	-1	1.80		1.500	-48.60	Sqm		
	Window (W1)	2	-1	1.20		1.500	-3.60	Sqm		
	Door (D)	4	-1	1.20		2.100	-10.08	Sqm		
	RA BILL 5									
	Measurements taken on									
	Internal Wall Plastering									
	First Floor									
	Lab	2	1	3.70		2.85	21.09	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Nursing Unit	2	1	3.30		2.85	18.81	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Resident Doctor Room	2	1	3.34		2.85	19.04	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Lift	2	1	2.15		2.85	12.26	Sqm		
		1	1	3.70		2.85	10.55	Sqm		
		1	1	0.70		2.85	2.00	Sqm		
	Staircase	1	1	3.70		2.85	10.55	Sqm		
		1	1	4.60		2.85	13.11	Sqm		
		1	1	3.00		2.85	8.55	Sqm		
	Lobby	2	1	4.60		2.85	26.22	Sqm		
		1	1	3.30		2.85	9.41	Sqm		
	Special Ward-1	2	1	5.00		2.85	28.50	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	2.30		2.85	13.11	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Special Ward-2	2	1	5.00		2.85	28.50	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	2.30		2.85	13.11	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Special Ward-3	2	1	5.44		2.85	31.01	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	2.30		2.85	13.11	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Store Room	2	1	3.30		2.85	18.81	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	Deduct, D	-1	0.5	1.20		2.1	-1.26	Sqm		
	D1	-6	0.5	0.90		2.1	-5.67	Sqm		
	D2	-6	0.5	0.75		2.1	-4.73	Sqm		
	W1	-13	0.5	1.20		1.35	-10.53	Sqm		
	V	-8	0.5	0.60		0.45	-1.08	Sqm		
	Lift Door	-1	0.5	0.90		2.1	-0.95	Sqm		
	Passage	1	1	19.34		2.85	55.12	Sqm		
		1	1	13.59		2.85	38.73	Sqm		
		2	1	2.26		2.85	12.90	Sqm		
	Deduct, D	-1	0.5	1.20		2.1	-1.26	Sqm		
	D1	-6	0.5	0.90		2.1	-5.67	Sqm		
	W1	-2	0.5	1.20		1.35	-1.62	Sqm		
	Lift Door	-1	0.5	0.90		2.1	-0.95	Sqm		
				Total Executed Qty			1099.73			
				Schedule B Quantity			342.75			
				Quantity Upto 125%			428.44		229.07	98,141.32
				Quantity Above 125%			671.29		229.07	1,53,771.93
Item No. 50	Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge (second Floor)									
	Measurements taken on									
	Second Floor									
	Along Grid A									
	B/W Grid 1 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid B									
	B/W Grid 1 And 4	1	2	17.70		3.500	123.90	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Deduct Wall Junction	-1	1	0.10		3,500	-0.35	Sqm		
	Along Grid C									
	B/W Grid 1 And 4	1	2	17.70		3,500	123.90	Sqm		
	Column offsets	4	1	0.15		3,500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3,500	-0.35	Sqm		
	Along Grid D									
	B/W Grid 1 And 4	1	1	17.70		3,500	61.95	Sqm		
	Column offsets	2	2	0.15		3,500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3,500	-0.35	Sqm		
	Along Grid 1									
	B/W Grid A And D	1	1	16.70		3,500	58.45	Sqm		
	Column offsets	2	1	0.15		3,500	1.05	Sqm		
	Deduct Wall Junction	-2	1	0.15		3,500	-1.05	Sqm		
	Along Grid 4									
	B/W Grid A And D	1	1	16.70		3,500	58.45	Sqm		
	Deduct Wall Junction	-2	1	0.15		3,500	-1.05	Sqm		
	Cut out Parapet wall									
	Long wall	1	2	9.2		0.9	16.56	Sqm		
		1	2	9.2		0.85	15.64	Sqm		
	Short wall - Outside	2	2	0.8		0.875	2.80	Sqm		
	inside	2	2	0.6		0.875	2.10	Sqm		
	Top portion	1	1	19.6		0.1	1.96	Sqm		
	Deduction									
	Window (W1)	18	-1	1.80		1,500	-48.60	Sqm		
	Window (W1)	2	-1	1.20		1,500	-3.60	Sqm		
	Door (D)	4	-1	1.20		2,100	-10.08	Sqm		
	RA BILL 5									
	Measurements taken on									
	Internal Wall Plastering									
	Second Floor									
	Special Ward 1	2	1	3.70		2.85	21.09	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Special Ward 2	2	1	3.30		2.85	18.81	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Special Ward 3	2	1	3.34		2.85	19.04	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	W/C	1	2	1.80		2.85	10.26	Sqm		
		1	2	1.50		2.85	8.55	Sqm		
	Lift	2	1	2.15		2.85	12.26	Sqm		
		1	1	3.70		2.85	10.55	Sqm		
		1	1	0.70		2.85	2.00	Sqm		
	Staircase	1	1	3.70		2.85	10.55	Sqm		
		1	1	4.60		2.85	13.11	Sqm		
		1	1	3.00		2.85	8.55	Sqm		
	Canteen	2	1	3.30		2.85	18.81	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	Generl Ward Female	2	1	7.80		2.85	44.46	Sqm		
		2	1	4.40		2.85	25.08	Sqm		
	B & W/C	2	2	2.30		2.85	26.22	Sqm		
		2	2	1.50		2.85	17.10	Sqm		
	Generl Ward Male	2	1	7.80		2.85	44.46	Sqm		

[illegible]

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Head Room									
	Along Grid 3	1	1	3.60		3.18	11.43	Sqm		
	Along Grid 4	1	1	3.60		3.18	11.43	Sqm		
	Along Grid B	1	1	5.15		3.18	16.35	Sqm		
	Along Grid C	1	1	5.15		3.18	16.35	Sqm		
	Deduction Dscr (D1)	-1	1	1.20		2.10	-2.52	Sqm		
									248.70	13,191.80
							Total Executed Qty	53.04		
							Schedule B Quantity	50.28		
Item No. 83	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of									
	RA Bill 02									
	Ground Floor									
	Entrance area	1	1	16.85	16.85		283.92	Sqm		
	B1 sides	1	1	16.85		0.45	7.58	Sqm		
	B2 sides	1	2	16.85		0.45	15.17	Sqm		
	Corridor	1	1	6.55	3.60		23.58	Sqm		
	Ladies Toilet	8	1	1.20	1.20		11.52	Sqm		
		1	1	1.40	5.20		7.28	Sqm		
		1	1	4.00	1.10		4.40	Sqm		
	Gents Toilet	4	1	1.20	1.20		5.76	Sqm		
		1	1	0.80	5.20		4.16	Sqm		
		1	1	1.10	2.20		2.42	Sqm		
		1	1	2.00	6.30		12.60	Sqm		
	Canteen Area	1	1	11.60	6.30		73.08	Sqm		
	B4 Sides	1	2	6.30		0.45	5.67	Sqm		
	Window Chajja	12	2	2.13	0.60		30.67	Sqm		
	sides	12	1	2.13	0.075		1.92	Sqm		
		12	2	0.60	0.08		1.08	Sqm		
	Door (D)	1	2	2.50	2.10		10.50	Sqm		
	sides	1	1	2.50	0.08		0.19	Sqm		
		1	2	0.60	0.08		0.09	Sqm		
	Stair case plastering						0.00			
	Bottom of Waist slab	2	1	3.80	1.50		11.40	Sqm		
	Landing Bottom	1	1	3.60	1.50		5.40	Sqm		
	Steps sides	22	0.5	0.30		0.15	0.50	Sqm		
	Landing Sides	1	1.0	0.30		0.15	0.05	Sqm		
	RA BILL 5									
	Ceiling Plastering									
	Ground Floor									
	Therapy Centre (Male)	1	1	5.00	4.4		22.00	Sqm		
	Toilet Male	1	1	2.60	4.4		11.44	Sqm		
	Consultation Male	1	1	2.74	4.4		12.06	Sqm		
	Staircase	1	1	3.00	3.9		11.70	Sqm		
	Therapy Centre (Female)	1	1	5.00	4.4		22.00	Sqm		
	Toilet Female	1	1	2.60	4.4		11.44	Sqm		
	Consultation Female	1	1	2.74	4.4		12.06	Sqm		
	Waiting area	1	1	2.40	3.6		8.64	Sqm		
	Records Room	1	1	2.50	2		5.00	Sqm		
	Reception	1	1	2.50	1.5		3.75	Sqm		
	Store And Medicine	1	1	3.30	3.46		11.42	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Passage Area	1	1	10.74	2.25		24.17	Sqm		
	Entrance lobby	1	1	9.40	3.5		32.90	Sqm		
	Ambulance Parking	1	1	3.30	4.1		13.53	Sqm		
							Total Executed Qty	721.02		
							Schedule B Quantity	376.65		
							Quantity Upto 125%	470.81	245.43	1,15,551.51
							Quantity Above 125%	250.21	245.43	61,408.79
Item No. 54	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of									
	RA Bill 02									
	First Floor									
	Class Room 1	1	1	8.75		6.3	55.13	Sqm		
	Class Room 2	1	1	8.75		6.3	55.13	Sqm		
	Class Room 3	1	1	8.75		6.3	55.13	Sqm		
	Class Room 4	1	1	8.75		6.3	55.13	Sqm		
	Corridor	1	1	12.70		3.6	45.72	Sqm		
	Deduct Cut out Area	-1	1	9.00		0.6	-5.40	Sqm		
	B4 sides	4	2	6.3		0.45	22.68	Sqm		
	Window Chajja									
	Window (W1)	1	18	2.13		0.6	23.00	Sqm		
	Sides	2	18	2.13		0.075	5.75	Sqm		
		2	18	0.60		0.075	1.62	Sqm		
	Window (W2)	1	2	1.80		0.6	2.16	Sqm		
	Sides	2	2	1.80		0.075	0.54	Sqm		
		2	2	0.60		0.075	0.18	Sqm		
	Stair case plastering									
	Botom of Waist slab	2	1	3.80	1.50		11.40	Sqm		
	Landing Bottom	1	1	3.60	1.50		5.40	Sqm		
	Steps sides	22	0.5	0.30		0.15	0.50	Sqm		
	Landing Sides	1	1.0	0.30		0.15	0.05	Sqm		
	RA BILL 5									
	Ceiling Plastering									
	First Floor									
	Lab	1	1	3.70	4.4		16.28	Sqm		
	Nursing Unit	1	1	3.30	4.4		14.52	Sqm		
	Resident Doctor Room	1	1	3.34	4.4		14.70	Sqm		
	Staircase	1	1	3.00	3.9		11.70	Sqm		
	Lobby	1	1	3.30	4.6		15.18	Sqm		
	Passage	1	1	2.26	19.34		43.79	Sqm		
	Special Ward-1	1	1	5.00	4.4		22.00	Sqm		
	Special Ward-2	1	1	5.00	4.4		22.00	Sqm		
	Special Ward-3	1	1	5.44	4.4		23.94	Sqm		
	Store Room	1	1	3.30	4.4		14.52	Sqm		
							Total Executed Qty	532.71		
							Schedule B Quantity	321.36		
							Quantity Upto 125%	401.70	251.97	1,01,218.28
							Quantity Above 125%	131.01	251.97	33,011.91
Item No. 55	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specificationsand directions of									
	RA Bill 02									

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Second Floor									
	Class Room 1	1	1	8.75		6.3	55.13	Sqm		
	Class Room 2	1	1	8.75		6.3	55.13	Sqm		
	Class Room 3	1	1	8.75		6.3	55.13	Sqm		
	Class Room 4	1	1	8.75		6.3	55.13	Sqm		
	Corridor	1	1	12.70		3.6	45.72	Sqm		
	Deduct Cut out Area	-1	1	9.00		0.6	-5.40	Sqm		
	B4 sides	4	2	6.3		0.45	22.68	Sqm		
	Window Chajja									
	Window (W1)	1	18	2.13		0.6	23.00	Sqm		
	Sides	2	18	2.13		0.075	5.75	Sqm		
		2	18	0.60		0.075	1.62	Sqm		
	Window (W2)	1	2	1.80		0.6	2.16	Sqm		
	Sides	2	2	1.80		0.075	0.54	Sqm		
		2	2	0.60		0.075	0.18	Sqm		
	Stair case plastering									
	Botom of Waist slab	2	1	3.80	1.50		11.40	Sqm		
	Landing Bottom	1	1	3.60	1.50		5.40	Sqm		
	Steps sides	22	0.5	0.30		0.15	0.50	Sqm		
	Landing Sides	1	1.0	0.30		0.15	0.05	Sqm		
	RA BILL 5									
	Measurements taken on									
	Ceiling Plastering									
	Second Floor									
	Special Ward 1	1	1	3.70	4.4		16.28	Sqm		
	Special Ward 2	1	1	3.30	4.4		14.52	Sqm		
	Special Ward 3	1	1	3.70	4.4		16.28	Sqm		
	Staircase	1	1	3.00	4.4		13.20	Sqm		
	Canteen	1	1	3.30	4.4		14.52	Sqm		
	Generl Ward Female	1	1	7.80	4.4		34.32	Sqm		
	Generl Ward Male	1	1	7.80	4.4		34.32	Sqm		
							Total Executed Qty	477.54		
							Schedule B Quantity	332.04		
							Quantity Upto 125%	415.05	258.52	1,07,298.56
							Quantity Above 125%	62.49	258.52	16,153.60
Item No. 56	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering. : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. and directions									
	RA Bill 02									
	Third Floor									
	Class Room 1	1	1	8.75		6.3	55.13	Sqm		
	Class Room 2	1	1	8.75		6.3	55.13	Sqm		
	Class Room 3	1	1	8.75		6.3	55.13	Sqm		
	Class Room 4	1	1	8.75		6.3	55.13	Sqm		
	Corridor	1	1	12.70		3.6	45.72	Sqm		
	Deduct Cut out Area	-1	1	9.00		0.6	-5.40	Sqm		
	B4 sides	4	2	6.3		0.45	22.68	Sqm		
	Window Chajja									
	Window (W1)	1	18	2.13		0.6	23.00	Sqm		
	Sides	2	18	2.13		0.075	5.75	Sqm		
		2	18	0.60		0.075	1.62	Sqm		
	Window (W2)	1	2	1.80		0.6	2.16	Sqm		
	Sides	2	2	1.80		0.075	0.54	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Door (D)	-1	1	2.20		2.10	-4.62	Sqm		
	Add Jambs	1	1	6.40	0.15		0.96	Sqm		
	Door (D1)	-3	2	0.90		2.10	-11.34	Sqm		
	Add Jambs	1	1	6.00	0.15		0.90	Sqm		
	D2	-1	1	1.20		2.10	-2.52	Sqm		
	D4	-1	2	0.75		2.10	-3.15	Sqm		
	Add jambs	1	1	5.70	0.15		0.86	Sqm		
	Gents Toilet									
	W/C inside	5	4	1.20		2.10	50.40	Sqm		
	D3	-4	1	0.75		2.10	-6.30	Sqm		
	Add jambs	4	1	5.70	0.15		3.42	Sqm		
	V	-5	0.5	0.75		0.60	-1.13	Sqm		
	Corridor wall infront of W/C	1	1	5.20		2.10	10.92	Sqm		
	W/C Side wall	1	1	1.30		2.10	2.73	Sqm		
	Partition Wall infront of W/C	1	2	4.10		2.10	17.22	Sqm		
	Urinals Wall	1	1	6.30		2.10	13.23	Sqm		
	Wall @ Wash Basin	1	1	4.20		2.10	8.82	Sqm		
	Entrance wall	1	1	1.40		2.10	2.94	Sqm		
	Ladies Toilet									
	W/C inside	8	4	1.20		2.10	80.64	Sqm		
	D3	-8	1	0.75		2.10	-12.60	Sqm		
	Add jambs	8	1	5.70	0.15		6.84	Sqm		
	V	-6	0.5	0.75		0.60	-1.35	Sqm		
	Corridor infront of W/C's	2	1	5.00		2.10	21.00	Sqm		
	Wash Basin Wall	1	1	4.00		2.10	8.40	Sqm		
	Entrance wall	1	1	1.20		2.10	2.52	Sqm		
	Stair case									
	Side Wall @ Base Landing	1	1	1.50		1.80	2.70	Sqm		
	Side Wall @ Steps	2	1	3.85		1.55	11.94	Sqm		
	Side Wall @ Landing	2	1	1.50		1.50	4.50	Sqm		
		1	1	3.60		1.50	5.40	Sqm		
							Total Executed Qty	455.54		
							Schedule B Quantity	314.93		
							Quantity Upto 125%	393.66	223.61	88,028.45
							Quantity Above 125%	61.88	223.61	13,836.72
Item No. 59	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications and directions of									
	RA Bill 03									
	Rough Plastering									
	First Floor									
	Class Room 1	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 2	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 3	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 4	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Corridor									
	Classroom Wall Both side	2	1	12.90		1.50	38.70	Sqm		
	At Window Side	1	1	3.40		1.50	5.10	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	D	-4	1	1.50		1.50	-9.00	Sqm		
	Sides	4	2		0.10	1.50	1.20	Sqm		
	W1	-1	1	1.83		0.60	-1.10	Sqm		
	Sides	1	1	3.03	0.10		0.30	Sqm		
	Cutout	2	1	0.93		0.95	1.77	Sqm		
		2	1	9.50		0.95	18.05	Sqm		
	Stair case									
	Side Wall @ Steps	2	1	3.85		1.50	11.55	Sqm		
	Side Wall @ Landing	2	1	1.50		1.45	4.35	Sqm		
		1	1	3.60		1.45	5.22	Sqm		
									230.16	43,293.33
							188.10			
							284.54			
Item No. 60	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, inclnding cost of materials, labour, curing complete as per specifications (Second Floor)									
	RA Bill 03									
	Rough Plastering									
	Second Floor									
	Class Room 1	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 2	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 3	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 4	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Corridor									
	Classroom Wall Both side	2	1	12.90		1.50	38.70	Sqm		
	At Window Side	1	1	3.40		1.50	5.10	Sqm		
	D	-4	1	1.50		1.50	-9.00	Sqm		
	Sides	4	2		0.10	1.50	1.20	Sqm		
	W1	-1	1	1.83		0.60	-1.10	Sqm		
	Sides	1	1	3.03	0.10		0.30	Sqm		
	Cutout	2	1	0.93		0.95	1.77	Sqm		
		2	1	9.50		0.95	18.05	Sqm		
	Stair case									
	Side Wall @ Steps	2	1	3.85		1.50	11.55	Sqm		
	Side Wall @ Landing	2	1	1.50		1.45	4.35	Sqm		
		1	1	3.60		1.45	5.22	Sqm		
									236.70	44,524.42
							188.10			
							188.88			
Item No. 61	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadoing works with sand of approved quality, providing and removing scaffolding, inclnding cost of materials, labour, curing complete as per specifications and directions of									
	RA Bill 02									
	Rough Plastering									
	Existing Degree College									
	Corridor Parapet Wall	2	1	63.05		0.85	107.19	Sqm		
	Corridor Parapet Wall Top	1	1	63.05		0.20	12.61	Sqm		
	Skirting Portion									

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Class Room 1	1	1	7.86		0.10	0.79	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	7.86		0.10	0.79	Sqm		
	Class Room 2	1	1	8.20		0.10	0.82	Sqm		
		2	1	7.05		0.10	1.41	Sqm		
		1	1	8.20		0.10	0.82	Sqm		
	Class Room 3	1	1	8.00		0.10	0.80	Sqm		
		2	1	7.05		0.10	1.41	Sqm		
		1	1	8.00		0.10	0.80	Sqm		
	Staff Room	1	1	3.90		0.10	0.39	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	3.90		0.10	0.39	Sqm		
	Class Room 4	1	1	8.20		0.10	0.82	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	8.20		0.10	0.82	Sqm		
	Class Room 5	1	1	8.02		0.10	0.80	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	8.02		0.10	0.80	Sqm		
	Class Room 6	1	1	8.20		0.10	0.82	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	8.20		0.10	0.82	Sqm		
	Class Room 7	1	1	9.00		0.10	0.90	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	9.00		0.10	0.90	Sqm		
		1	1	4.90		0.10	0.49	Sqm		
		2	1	0.60		0.10	0.12	Sqm		
	Deduction									
	Door (D)	7	-1	1.20		0.100	-0.42	Sqm		
	Door (D1)	1	-1	0.90		0.100	-0.05	Sqm		
	RA Bill 03									
	Rough Plastering									
	Third Floor									
	Class Room 1	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 2	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 3	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Class Room 4	2	1	8.75		0.90	15.75	Sqm		
		2	1	6.30		0.90	11.34	Sqm		
	Stage	2	1	1.50		0.30	0.90	Sqm		
	Corridor									
	Classroom Wall Both side	2	1	12.90		1.50	38.70	Sqm		
	At Window Side	1	1	3.40		1.50	5.10	Sqm		
	D	-4	1	1.50		1.50	-9.00	Sqm		
	Sides	4	2		0.10	1.50	1.20	Sqm		
	W1	-1	1	1.83		0.60	-1.10	Sqm		
	Sides	1	1	3.03	0.10		0.30	Sqm		
	Cutout	2	1	0.93		0.95	1.77	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Stair case	2	1	9.50		0.95	18.05	Sqm		
	Side Wall @ Steps	2	1	3.85		1.50	11.55	Sqm		
	Side Wall @ Landing	2	1	1.50		1.45	4.35	Sqm		
		1	1	3.60		1.45	5.22	Sqm		
	Total Executed Qty						331.54		243.25	80,646.09
	Schedule B Quantity						479.53			
Item No. 62	providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification and directions of the Engineer in charge.									
	RA Bill 03									
	Ceiling Painting									
	Proposed Building									
	Ground Floor									
	Corridor Walls at Entrance	1	1	6.90	1.50		10.35	Sqm		
	Additional Room Wall	1	1	3.50	3.10		10.85	Sqm		
				2.90	3.10		8.99	Sqm		
	Canteen	1	1	11.60	6.30		73.08	Sqm		
	Lobby Area	1	1	6.00	10.15		60.90	Sqm		
	Deduct Cutout Area	-1	1	9.20	0.6		-5.52	Sqm		
	Corridor infront of Staircase	1	1	12.10	3.60		43.56	Sqm		
	Store Room	1	1	5.00	3.00		15.00	Sqm		
	Corridor infront of Store	1	1	2.25	1.53		3.43	Sqm		
	Stair case Waist slab	2	1	3.75	1.50		11.25	Sqm		
	Landing	1	1	3.60	1.50		5.40	Sqm		
	First Floor									
	Class Room 1	1	1	8.75	6.3		55.13	Sqm		
	Class Room 2	1	1	8.75	6.3		55.13	Sqm		
	Class Room 3	1	1	8.75	6.3		55.13	Sqm		
	Class Room 4	1	1	8.75	6.3		55.13	Sqm		
	Corridor	1	1	12.90	3.6		46.44	Sqm		
	Deduct Cutout Area	-1	1	9.20	0.6		-5.52	Sqm		
	Stair case Waist slab	2	1	3.75	1.50		11.25	Sqm		
	Landing	1	1	3.60	1.50		5.40	Sqm		
	Second Floor									
	Class Room 1	1	1	8.75	6.3		55.13	Sqm		
	Class Room 2	1	1	8.75	6.3		55.13	Sqm		
	Class Room 3	1	1	8.75	6.3		55.13	Sqm		
	Class Room 4	1	1	8.75	6.3		55.13	Sqm		
	Corridor	1	1	12.90	3.6		46.44	Sqm		
	Deduct Cutout Area	-1	1	9.20	0.6		-5.52	Sqm		
	Stair case Waist slab	2	1	3.75	1.50		11.25	Sqm		
	Landing	1	1	3.60	1.50		5.40	Sqm		
	Third Floor									
	Class Room 1	1	1	8.75	6.3		55.13	Sqm		
	Class Room 2	1	1	8.75	6.3		55.13	Sqm		
	Class Room 3	1	1	8.75	6.3		55.13	Sqm		
	Class Room 4	1	1	8.75	6.3		55.13	Sqm		
	Corridor	1	1	12.90	3.6		46.44	Sqm		
	Deduct Cutout Area	-1	1	9.20	0.6		-5.52	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Terrace Floor									
	Head Room	1	1	3.60	5.15		18.54	Sqm		
	Wall Painting									
	Proposed Building									
	Ground Floor									
	Corridor Walls at Entrance	2	1	6.90		1.40	19.32	Sqm		
	Lobby at Ground Floor									
	Additional Room Wall	1	1	3.30		1.40	4.62	Sqm		
	Left side Wall at Lobby	1	1	10.15		1.40	14.21	Sqm		
	Rear Wall	1	1	5.85		1.40	8.19	Sqm		
	Gents Toilet Wall at Lobby	1	1	6.65		1.40	9.31	Sqm		
	Gents Toilet Wall at Staircase	1	1	4.65		1.40	6.51	Sqm		
	Infront of Store room	1	1	1.53		1.40	2.14	Sqm		
		1	1	2.25		1.40	3.15	Sqm		
		1	1	1.16		1.40	1.62	Sqm		
	Staircase Area, For Canteen	1	1	12.10		1.40	16.94	Sqm		
	Store Room Inside	1	2	5.00		1.40	14.00	Sqm		
		1	2	3.00		1.40	8.40	Sqm		
	Canteen Inside	1	2	11.60		1.40	32.48	Sqm		
		1	2	6.30		1.40	17.64	Sqm		
	Additional Room Inside	1	1	3.50		1.40	4.90	Sqm		
		1	1	3.10		1.40	4.34	Sqm		
		1	2	2.90		2.00	11.60	Sqm		
		1	2	3.10		2.00	12.40	Sqm		
	Gents Toilet									
	W/C inside	5	4	1.20		1.40	33.60	Sqm		
	Corridor wall infront of W/C	1	1	5.20		1.40	7.28	Sqm		
	W/C Side wall	1	1	1.30		1.40	1.82	Sqm		
	Partition Wall infront of W/C	1	2	4.10		1.40	11.48	Sqm		
	Urinals Wall	1	1	6.30		1.40	8.82	Sqm		
	Wall @ Wash Basin	1	1	4.20		1.40	5.88	Sqm		
	Entrance wall	1	1	1.40		1.40	1.96	Sqm		
	Ladies Toilet									
	W/C inside	8	4	1.20		1.40	53.76	Sqm		
	Corridor infront of W/C's	2	1	5.00		1.40	14.00	Sqm		
	Wash Basin Wall	1	1	4.00		1.40	5.60	Sqm		
	Entrance wall	1	1	1.20		1.40	1.68	Sqm		
	Stair case									
	Side Wall @ Base Landing	1	1	1.50		1.70	2.55	Sqm		
	Side Wall @ Steps	2	1	3.85		1.95	15.02	Sqm		
	Side Wall @ Landing	2	1	1.50		2.00	6.00	Sqm		
		1	1	3.60		2.00	7.20	Sqm		
	First Floor									
	Class Room 1	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 2	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 3	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 4	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	D	-4	0.5	1.50		1.20	-3.60	Sqm		
	W1	-16	0.5	1.83		1.53	-22.40	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	W2	-2	0.5	1.50		1.53	-2.30	Sqm		
	Corridor									
	Classroom Wall Both side	2	1	12.90		2.00	51.60	Sqm		
	At Window Side	1	1	3.40		2.00	6.80	Sqm		
	W1	-2	0.5	1.83		1.53	-2.80	Sqm		
	D	-4	0.5	1.50		2.00	-6.00	Sqm		
	Stair case									
	Side Wall @ Steps	2	1	3.85		2.00	15.40	Sqm		
	Side Wall @ Landing	2	1	1.50		2.05	6.15	Sqm		
		1	1	3.60		2.05	7.38	Sqm		
	Second Floor									
	Class Room 1	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 2	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 3	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 4	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	D	-4	0.5	1.50		1.20	-3.60	Sqm		
	W1	-16	0.5	1.83		1.53	-22.40	Sqm		
	W2	-2	0.5	1.50		1.53	-2.30	Sqm		
	Corridor									
	Classroom Wall Both side	2	1	12.90		2.00	51.60	Sqm		
	At Window Side	1	1	3.40		2.00	6.80	Sqm		
	W1	-2	0.5	1.83		1.53	-2.80	Sqm		
	D	-4	0.5	1.50		2.00	-6.00	Sqm		
	Stair case									
	Side Wall @ Steps	2	1	3.85		2.00	15.40	Sqm		
	Side Wall @ Landing	2	1	1.50		2.05	6.15	Sqm		
		1	1	3.60		2.05	7.38	Sqm		
	Third Floor									
	Class Room 1	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 2	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 3	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	Class Room 4	2	1	8.75		2.60	45.50	Sqm		
		2	1	6.30		2.60	32.76	Sqm		
	D	-4	0.5	1.50		1.20	-3.60	Sqm		
	W1	-16	0.5	1.83		1.53	-22.40	Sqm		
	W2	-2	0.5	1.50		1.53	-2.30	Sqm		
	Corridor									
	Classroom Wall Both side	2	1	12.90		2.00	51.60	Sqm		
	At Window Side	1	1	3.40		2.00	6.80	Sqm		
	W1	-2	0.5	1.83		1.53	-2.80	Sqm		
	D	-4	0.5	1.50		2.00	-6.00	Sqm		
	Stair case									
	Side Wall @ Steps	2	1	3.85		2.00	15.40	Sqm		
	Side Wall @ Landing	2	1	1.50		2.05	6.15	Sqm		
		1	1	3.60		2.05	7.38	Sqm		
	Terrace Floor									
	Head Room									

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Along Grid 3	1	1	3.60		3.175	11.43	Sqm		
	Along Grid 4	1	1	3.60		3.175	11.43	Sqm		
	Along Grid B	1	1	5.15		3.175	16.35	Sqm		
	Along Grid C	1	1	5.15		3.175	16.35	Sqm		
	Deduction Door (D1)	-1	1	1.20		2.10	-1.26	Sqm		
	Existing College Building-I									
	Ground Floor									
	Wall Painting									
	Library	2	1	16.40		3.50	114.80	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
		2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduct Opening	1	2	2.50		3.00	15.00	Sqm		
	Add jambs	1	1	11.00		0.23	2.53	Sqm		
	Door D	-3	0.5	1.50		2.50	-5.63	Sqm		
	Windows W	-15	0.5	1.75		1.50	-19.69	Sqm		
	Principal Room	2	1	5.10		3.50	35.70	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Door D	-1	0.5	1.50		2.10	-1.58	Sqm		
	Windows W	-2	0.5	1.75		1.50	-2.63	Sqm		
		-2	0.5	0.60		1.50	-0.90	Sqm		
	Room No 11	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 10	2	1	8.15		3.50	57.05	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 9	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	First Floor									
	Room No 117	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-6	0.5	1.75		1.50	-7.88	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 116	2	1	8.10		3.50	56.70	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 115	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 114	2	1	8.10		3.50	56.70	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 113	2	1	3.80		1.40	10.64	Sqm		
		2	1	6.70		1.40	18.76	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W1	-1	0.5	0.75		1.20	-0.45	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 112	2	1	8.10		3.50	56.70	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 111	2	1	8.10		3.50	56.70	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 110	2	1	8.10		3.50	56.70	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Second Floor									
	Room No 201	2	1	9.00		3.50	63.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-6	0.5	1.75		1.50	-7.88	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Room No 202	2	1	8.10		3.50	56.70	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 203	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 204 / 212	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 205 / 211	2	1	3.85		1.40	10.78	Sqm		
		2	1	6.70		1.40	18.76	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W1	-1	0.5	0.75		1.20	-0.45	Sqm		
	Ventelator V	-2	0.5	0.60		1.00	-0.60	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 210	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 209	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 208	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Third Floor									
	Class Room 1	1	1	7.86		4.57	35.94	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	7.86		4.11	32.34	Sqm		
	Class Room 2	1	1	8.20		4.57	37.49	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
		2	1	7.05		4.34	61.24	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 3	1	1	8.00		4.57	36.58	Sqm		
		2	1	7.05		4.34	61.24	Sqm		
		1	1	8.00		4.11	32.92	Sqm		
	Staff Room	1	1	3.90		4.57	17.83	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	3.90		4.11	16.05	Sqm		
	Class Room 4	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 5	1	1	8.02		4.57	36.67	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.02		4.11	33.00	Sqm		
	Class Room 6	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 7	1	1	9.00		4.57	41.15	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	9.00		4.11	37.03	Sqm		
		1	1	4.90		4.570	22.39	Sqm		
		2	1	0.60		4.340	5.21	Sqm		
	Deduction									
	Door (D)	-7	0.5	1.20		2.400	-10.08	Sqm		
	Door (D1)	-1	0.5	0.90		2.400	-1.08	Sqm		
	Window	-30	0.5	1.83		1.530	-42.00	Sqm		
	Existing College Building-II									
	Ground Floor									
	Wall Painting									
	Room No 001	2	1	7.00		3.50	49.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 002	2	1	7.00		3.50	49.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 003	2	1	7.00		3.50	49.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 004	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 005	2	1	7.00		1.40	19.60	Sqm		
		2	1	6.70		1.40	18.76	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W1	-4	0.5	1.75		1.20	-4.20	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 006	2	1	12.10		3.50	84.70	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-6	0.5	1.75		1.50	-7.88	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 007	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 008	2	1	7.00		3.50	49.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	First Floor									
	Wall Painting									
	Room No 101	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 102	2	1	7.00		3.50	49.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 103	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 104	2	1	7.00		3.50	49.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									

Item No	Description of Item	No	No	Length (M)	Breadth (M)	Depth (M)	Quantity	Unit	Rate	Amount
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 105	2	1	8.00		1.40	22.40	Sqm		
		2	1	6.70		1.40	18.76	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W1	-4	0.5	1.75		1.20	-4.20	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 106	2	1	3.65		3.50	25.55	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-2	0.5	1.75		1.50	-2.63	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 107	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 108	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 109	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Second Floor									
	Wall Painting									
	Room No 201	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 202	2	1	8.00		3.50	56.00	Sqm		
		2	1	6.70		3.50	46.90	Sqm		
	Deduction									
	Door D	-1	0.5	1.50		2.50	-1.88	Sqm		
	Windows W	-4	0.5	1.75		1.50	-5.25	Sqm		
	Chock Board	-1	1	2.40		1.20	-2.88	Sqm		
	Room No 203	2	1	8.00		3.50	56.00	Sqm		